

THIS VESSEL CONFORMS TO ROOM TEMPERATURE
PRESSURE VESSEL ENGINEERING STANDARD SD 37

Vessel Title **COUPE PRESSURE CONTROL**

Vessel Number **PPD10103**

Vessel Drawing Number **N/A**

Maximum Allowable Working Pressure

(MAWP) **200 PSI @ 100°F** PSI

Working Temperature Range **-20** to **100** °F

Contents **AIR**

Designer **MANCHESTER TANK**

Test Pressure (if tested at Fermilab) _____ DATE _____

PSI Hydraulic

Pneumatic

Accepted as conforming to standard/exception granted by

Of Division/Section **PPD**

11/08/06

NOTE: Any subsequent changes in content, pressure, temperature, valving, etc. which affect the safety of this vessel shall require another review and test.

**PRESSURE VESSEL ENGINEERING NOTE
PER CHAPTER 5031**

Prepared by: CARL LINDEMAYER
Preparation date: 10-11-06

1. Description and Identification
Fill in the label information below:

This vessel conforms to Fermilab ES&H Manual Chapter 5031		
Vessel Title <u>COUPE PRESSURE CONTROL</u>		
Vessel Number <u>PPD 10103</u>		←Obtain from Division/Section Safety Officer
Vessel Drawing Number <u>N/A</u>		
Maximum Allowable Working Pressures (MAWP): Internal Pressure <u>200 PSI @ 650°F</u> External Pressure _____		
Working Temperature Range <u>-20</u> °F <u>+650</u> °F		
Contents <u>AIR</u>		
Designer/Manufacturer <u>MANCHESTER TANK</u>		
Test Pressure (if tested at Fermi) _____	Acceptance Date: _____	←Document per Chapter 5034 of the Fermilab ES&H Manual
_____ PSIG, Hydraulic _____ Pneumatic _____		
Accepted as conforming to standard by _____		
of Division/Section <u>PPD</u>	Date: <u>11/8/06</u>	←Actual signature required

NOTE: Any subsequent changes in contents, pressures, temperatures, valving, etc., which affect the safety of this vessel shall require another review.

Reviewed by: Daniel Ollis (103942) Date: 11/2/06

Director's signature (or designee) if the vessel is for manned areas but doesn't conform to the requirements of the chapter.

Date: _____

Amendment No.:

Reviewed by:

Date:

Lab Property Number(s): N/A
 Lab Location Code: _____ (obtain from safety officer)
 Purpose of Vessel(s): STORE VOLUME OF AIR TO OPERATE RAPID QUENCH CYLINDER
 Vessel Capacity/Size: 3 GAL Diameter: 8" Length: 15"
 Normal Operating Pressure (OP) 135 PSI MAX
 MAWP-OP = 65 PSI

List the numbers of all pertinent drawings and the location of the originals.

<u>Drawing #</u>	<u>Location of Original</u>
<u>N/A</u>	
_____	_____
_____	_____
_____	_____
_____	_____

2. Design Verification

Is this vessel designed and built to meet the Code or "In-House Built" requirements?
 Yes No _____

If "No" state the standard that was used _____
 Demonstrate that design calculations of that standard have been made and that other requirements of that standard have been satisfied.
 Skip to part 3 "system venting verification."

Does the vessel(s) have a U stamp? Yes No _____. If "Yes", complete section 2A; if "No", complete section 2B.

A. Staple photo of U stamp plate below.
 Copy "U" label details to the side

Copy data here:



653560

MANCHESTER TANK ILL

W MAWP 200 PSI @ 650°F

RT - NOM DMT - 20 F @ 200 PSI

CAT # 304983 YR 2006

CRN H9635.5123467890

SH .094 GAL 3

HD .094 2:1 SE

Provide ASME design calculations in an appendix. On the sketch below, circle all applicable sections of the ASME code per Section VIII, Division I. (Only for non-coded vessels)




Figure 1. ASME Code: Applicable Sections

2B.

Summary of ASME Code

Item	Reference ASME Code Section	CALCULATION RESULT (Required thickness or stress level vs. actual thickness calculated stress level)
_____	_____	VS _____

N/A

3. System Venting Verification Provide the vent system schematic.

Does the venting system follow the Code UG-125 through UG-137?
Yes No

Does the venting system also follow the Compressed Gas Association Standards S-1.1 and S-1.3?
Yes No

A "no" response to both of the two proceeding questions requires a justification and statement regarding what standards were applied to verify system venting is adequate.

List of reliefs and settings:

<u>Manufacturer</u>	<u>Model #</u>	<u>Set Pressure</u>	<u>Flow Rate</u>	<u>Size</u>
<u>CDI STL MO</u>	<u>SF50</u>	<u>150 PSIG</u>	<u>274 SCFM</u>	<u>1/2 NPT</u>
_____	_____	_____	_____	_____
_____	_____	_____	_____	_____
_____	_____	_____	_____	_____

4. Operating Procedure

Is an operating procedure necessary for the safe operation of this vessel?
Yes No (If "Yes", it must be appended)

5. Welding Information

Has the vessel been fabricated in a non-code shop? Yes No
If "Yes", append a copy of the welding shop statement of welder qualification (Procedure Qualification Record, PQR) which references the Welding Procedure Specification (WPS) used to weld this vessel.

6. Existing, Used and Unmanned Area Vessels

Is this vessel or any part thereof in the above categories?
Yes No

If "Yes", follow the requirements for an Extended Engineering Note for Existing, Used and Unmanned Area Vessels.

7. Exceptional Vessels

Is this vessel or any part thereof in the above category?
Yes No

If "Yes", follow the requirements for an Extended Engineering Note for Exceptional Vessels.

THIS VESSEL CONFORMS TO FERMILAB ES&H MANUAL CHAPTER 5031

Vessel Title COUPE PRESSURE CONTROL

Vessel Number _____

Vessel Drawing Number N/A

Maximum Allowable Working Pressures (MAWP):

Internal Pressure 200 PSI

External Pressure _____

Working Temperature Range -20°F °F +650 °F

Contents AIR

Designer MANCHESTER TANK

Test Pressure (if tested at Fermi) _____ DATE / /

_____ PSIG, Hydraulic _____ Pneumatic _____

Accepted as conforming to standard by _____

Of Division/Section _____

NOTE: Any subsequent changes in content, pressures, temperatures, valving, etc., which affect the safety of this vessel shall require another review and test.

Figure 2. Sample of sticker to be completed and be placed on vessel.

NOTES FOR COUPP PRESSURE CONTROL

10-11-06

MAX SUPPLY:

BOOTSTRAP COMPRESSOR 9 SCFM @ 150 PSIG IN USE (285 PSIG MAX)

INPUT TO VESSEL: REGULATOR < 30 SCFM

RELIEF VALVE 150 PSIG, 374 SCFM

CGA REQUIREMENTS:

$$(5.2.1) \text{ W/O FIRE } Q_A = \frac{.0085 PV}{C} \sqrt{\frac{M}{Z}} = \frac{.0085 \times 214.7 \times 0.4}{356} \sqrt{\frac{29}{1.0}} =$$
$$= 0.01 \text{ SCFM}$$

$$(5.3.1) \text{ WITH FIRE } Q_A = .00035 P^{1/2} = .00035 \times 214.7 \times 25 = 1.9 \text{ SCFM}$$

∴ RELIEF CAPACITY IS ADEQUATE